Helpful Checklists

Hut Kit : Check List

revised - 11/2019

Job Description:
Job Date:

		Ready	Loaded
	Cattle Fencing Roof Panels, **(3)** 50" x 16' **(1)** 25" x 16'		
	(4) Pier Block Bases		
	(4) Adjustable Post Brackets		
	(2) Foundation Beams - 4" x 4" x 10'		
	(2) Floor Sections (*front & back*)		
	(2) Wall Braces - 2" x 4" x 14' 6" (*left side & right side*)		
	(2) Wall Sections (*front & back*)		
	(1) Steps - 7" x 24" x 36"		
	(1) Deck		
	(2) Deck Legs		
	(3) 2"X 2"x 8' Floor Trim Pieces (*cut to length*)		
	(1) TPO - Rubber Roof Membrane (10' x 18')		
	Vinyl Roofing - **(1)** - 5' x 17' 6" roll, **(1)** - 30" x 17' 6" roll		
	(1) Mattress		
	(1) Bed Frame, **(10)** -1" x 6" slats		
	Reflectix Insulation Rolls, **(2)** 4' wide, **(1)** 2' wide		
	Insulation Panels - *Walls* **(4)** 48" x 65" **(2)** 16 1/2" x 65"		
	Insulation Panels - *Ceiling* **(3)** 30 1/2" x 45 1/2" **(1)** 21 1/4" x 45 1/2"		
	(2) Moisture Strips (*felt roofing paper*)		
	(48) Saddle Clips (*1" PVC pipe*)		
	(1) Smoke/Carbon Monoxide Alarm		
	(1) Curtain Rod & **(1)** Full Curtain (*2 piece*)		
	Various Hardware :		
	3", 2 1/4", 1 1/4" Star-Drive T-25 Screws, T-50 - 3/8" staples, 1 1/4" Roofing Screws		
	Rebar Wire Ties, Plumber's Tape Brackets, Aluminum Tape		